Bruhath Bangalore Mahanagar Palike

Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Special Developmental works at ward no-16
2	Sanctioned Estimate No. & Date	EE/ELE/AS/18/17-18, Dtd:24/07/2017
3	Head Of Account	P3173
4	Work Order No & Date	EE/ELE/RRN/WO/29/17-18 Dtd: 22-01-2018
5	Name Of the Contractor	**M/S KUSUMA ELECTRICALS, Prop: JAYARAM**
6	Amount of Estimate Rs.	10000000.00
7	Amoun of Expenditure Rs.	8407394.00
	Excess Rs.	-
	Saving Rs.	1493484.00
8	Date of Commencement of Work	22-01-2018
9	Date Of Completion of Work	30-05-2018
10	Measurement Book No & Page No:	2213/18-19 221258-221264
11	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
12	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
13	Other details if Any	

This is to certifiy that the work of **Special Developmental works at ward no-16** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Junior .Engineer(Ele)
R.R Nagar , BBMP.

Asst .Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.